

COMPLETION REPORT

1. Name of Work : IMPROVEMENTS TO DRAINS AT 12TH CROSS OF RIGHT SIDE OF HAVNOOR LAYOUT IN WARD NO.14
2. Sanctioned Estimate No. & Dt : ₹ SMO 335/1273 dt 31.1.2013
3. Head of Account which is Chargeable : p-62 1771
4. Work Order No. & Dt : EG (PD)/24/73-4 dt 17-6-2013
5. Name of Contractor : SRI.M.RAJASHEKAR
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 826 Page No. 82524 to 82527
8. Check measurement of the Asst. : M.B. No. 826 Page No. 82524 to 82527
- Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : AEG (DSD)
- incharge of the work :
10. a) Asst. Engineer : P. S. ...
- b) Asst. Exe. Engineer : D. S. ...

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
19-90 lakhs	18 71156 ru	118844 ru	←

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER
W-14


EXECUTIVE ENGINEER
ACCOUNTS SUPTD.
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.


ASST. EXECUTIVE ENGINEER
SUBDIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಕಾರಣಕುಂದೆ, ಬೆಂಗಳೂರು - 560 077


ASST. EXECUTIVE ENGINEER
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.